

## Engineer's Report

Date: May 2<sup>nd</sup>, 2016

Re: Current Project Status  
Harrisburg, South Dakota

To: Mayor and City Council

From: Stockwell Engineers, Inc.

**Project:** *Comprehensive Master Drainage Plan*

Description: Prepare drainage analysis for basins "Tiger", "Coyote" and "Honey Suckle".

Progress Report: LEGENDARY ESTATES BASIN – The City Attorney has our timeline of events. We are on hold until we hear back from him and meet with City Staff to determine our course of action.

TIGER BASIN – The developer for Devitt Farms has submitted a preliminary plan. We have ran the revised layout in our XPSWMM model. The storage they have provided works well. The layout appears to meet design standards for storm water detention storage. We will continue to work with the developer to get their plan approved and move into developing plans for the regional facility.

COYOTE/HONEYSUCKLE: Existing conditions model developed.

**Project:** *Water Tower*

Description: This project is to paint the existing water tower in the Industrial Park. Maguire Iron Inc. was awarded the project. Work is expected to occur this summer.

Progress Report: Contracts and initial approvals are complete. The contractor will schedule a preconstruction meeting once they are ready to start. The completion date for the project is October 31, 2016.

**Project:** *Update Design Standards*

Description: Review and update the current design standards and subdivision regulations.

Progress Report: A final review of design standards and subdivision regulations is complete. Final documents will be forwarded to city staff for adoption.

**Project: Central Park – Phase 1**

Description: The city is proposing improvements to Central Park over the course of several years. A master plan has been developed along with conceptual plans for construction. Phase 1 of construction includes general grading and is expected to be complete during the 2016 season.

Progress Report: The overall grading plan for the park area has been completed as well as the drainage analysis. It has been decided that this project will be delayed until 2017. Construction plans will be completed at that time.

**Project: Capital Improvements Plan**

Description: This project includes evaluating the current infrastructure, making recommendations for improvements and assisting in the development of a capital improvements plan.

Progress Report: A final draft of the plan was forwarded to city staff for review. Final documents will be issued once comments are received.

**Project: Harvest Acres Addition Street Improvements**

Description: The project includes street repairs in Harvest Acres Addition south of Walnut Street. Two streets in Greyhawk Addition have been added to the project; Greyhawk Court and Linden Avenue from Ash Grove Street south.

Progress Report: The contractor is planning to complete final restoration in the coming weeks. Once complete, final payment will be issued to the contractor and the project will be closed out.

**Project: Wastewater Treatment Facility Upgrade**

Description: The project includes Assisting with land acquisition for a future wastewater treatment facility.

Progress Report: Three land owners have expressed interest in the possibility of selling land for the utilization of an expanded treatment system for Harrisburg. Very soon we will enter into a 6-12 month option agreement contingent upon our due diligence. Each parcel will have varying concerns that will be identified early in the process to ensure the site is worthy of the proposed use. Wastewater Treatment Facility consideration will include but not limited to, sequencing batch reactor (SBR), extended aeration (oxidation ditch), traditional treatment and pumping to Sioux Falls.

**Project:** *SD Highway 115 Water Main Project*

Description: This project consists of design, preparation of plans, and providing construction administration for water main improvements on SD highway 115 272<sup>nd</sup> Street to Willow Street. Construction is expected to occur during the 2017 construction season.

Progress Report: Plans are complete and were submitted to the DOT for review. Copies of the plans were also delivered and reviewed with city staff. Revisions to the plans will be made as comments are received. The project is expected to be bid this winter. Negotiations are still ongoing regarding the agreement with North Lincoln County Rural Water.

Action Needed: – Council to authorize staff to negotiate agreement with North Lincoln County Rural Water.

**Project:** *Columbia Street Improvements*

Description: This project includes street and utility improvements along Columbia Street north of Willow. The future Columbia Street will provide access to central park and adjacent property to the west.

Progress Report: Design work on Columbia Street continues to move forward as the Devitt property approaches a final layout. Once a preliminary plan is established and approved for the Devitt site, final construction documents will be issued for Columbia Street.

**Project:** *Devitt Regional Detention Facility*

Description: A regional detention facility is being planned on the Devitt property near the intersection of Columbia and Willow Street to improve drainage in the area. The facility is expected to be constructed this summer.

Progress Report: Meetings with the Devitt's have been ongoing. A preliminary plan is expected to be submitted in the coming weeks. Once received, Stockwell staff will provide comments and discussion regarding the construction of the detention facility will occur.

**Project:** *Willow Recreational Trail*

Description: A recreational trail is planned to be constructed along the north side of Willow Street from Minnesota Avenue to Prairie Avenue. State grants were awarded toward the project which is expected to be constructed during the 2017 construction season.

Progress Report: Construction drawings are pending updates by HRGreen. Contracts for Stockwell staff to assist with ROW negotiations are in place. Stockwell staff will begin coordinating meetings with the adjacent property owners.

**Project: *Miscellaneous Plan Reviews***

Description: Stockwell provides miscellaneous plan reviews as part of the force account agreement with the city. Typical reviews include plans for subdivisions, plats, and site plans.

Progress Report: Recent reviews include plans for the Kolbs, South Point Acres, the Meadows and Orchard additions.

**Project: *Coyote Lift Station***

Description: With the Muth property expected to develop in the near future, upgrades to the Coyote lift station will be necessary to support the additional sewer needs. This project includes upgrading the lift stations power supply and pumping capacities.

Progress Report: This project is currently on hold due to changes in the developer's schedule. Once a preliminary plan has been submitted for the Muth property, design work on this project will resume.

**Project: *2016 Seal Course***

Description: This project includes chip sealing and fog sealing various streets throughout town. Construction is expected to occur this summer.

Progress Report: Bids were opened on April 21. The low bidder was Asphalt Surfacing Company with a bid of \$70,970.00

Action Needed: Council action to award the contract to the low bidder is needed.

**Project: *Pick Property Site Restoration***

Description: This project involves the rehabilitation of the existing city well located on the Irma Pick Property

Progress Report: Temporary Construction Access Easements for the project are also in the process of being determined. This project is past the award date and will be rebid unless the apparent low bidder would still like to continue with the project.

**Note: *Weekly staff meetings are being scheduled with the city's Public Works Department to discuss upcoming projects. Meetings will be held at Stockwell's office.***