


1. Cliff Avenue and Willow Street Roundabout

- Overview: The existing intersection will be reconstructed and expanded to a multi-lane roundabout.
- Status: Right of way/easement acquisition and completion of construction documents. Xcel Energy has stated their relocation work should be finished by June 1, 2023. Bid letting is scheduled for March 8, 2023.
- Construction: 2023 and 2024
- Contact: Chad Huwe | chuwe@stockwellengineers.com



2. Westside Sanitary Sewer Extension – Phase 1

- Overview: The installation of this trunk sewer line will support future growth on the west side of Harrisburg and eliminate three lift stations. The project begins at the Main Lift Station and ends north of Freedom Elementary.
- Status: The tie-in at the Main Lift Station and the pipe installation under the railroad tracks is complete. Pipe installation is underway between the railroad tracks and Main Lift Station. Work will continue weather permitting.
- Contractor: SiteWorks Inc.
- Construction: 2022 and 2023
- Contact: Chad Huwe | chuwe@stockwellengineers.com



3. Prospect Street (272nd Street)

Improvements: Minnesota Avenue to Cliff Avenue

- Overview: The roadway surfacing will be improved from gravel to asphalt pavement.
- Status: Private utility relocation is underway.
- Contractor: RMS Excavation & Construction
- Construction: 2022 and 2023.
- Contact: Mitch Mergen | mmergen@stockwellengineers.com



4. 2022 Sidewalk Improvements – American Legion, south side of Willow Street, east of Railroad Avenue, and Water Reclamation Facility

- Overview: Sidewalk improvements at three locations.
- Status: Contract has been awarded.
- Contractor: Big Al's Contracting, Inc.
- Construction: 2023
- Contact: Chad Huwe | chuwe@stockwellengineers.com






5. Prospect Street: Faith Avenue east to the Railroad

- Overview: Prospect Street will be improved from a gravel road to an asphalt pavement section with curb and gutter.
- Status: Construction is 95% complete and will be finished in 2023.
- Contractor: Myrl & Roy's Paving
- Contact: Mitch Mergen | mmergen@stockwellengineers.com

6. Legendary Estates Drainage Improvements (Phase 1)

- Overview: The Legendary Estates Pond will be graded to add storage capacity, larger storm drainage pipes will be installed between the Legendary Estates Pond and the Mydland Estates Pond, and an outlet structure will be added to the Mydland Estates Pond. This is the first of two projects to improve the storm drainage in this area.
- Status: Work is complete. Seeding and final restoration will occur in 2023.
- Contractor: SiteWorks Inc.
- Contact: Ross Kuchta | rkuchta@stockwellengineers.com



7. Legendary Estates Drainage Improvements (Phase 2)

- Overview: To reduce flooding in the area, existing streets will be lowered at overtopping locations and larger storm drainage pipes will be installed west and north of the Legendary Estates Pond. An alternative will be provided in Phase 2 to connect the storm drainage system to the property to the north.
- Status: Project is on hold until funding is available.
- Construction: Projected for 2025 or 2026.
- Contact: Heidi Condon | hcondon@stockwellengineers.com



8. Southeast Infrastructure Improvements

- Overview: This project will improve the sanitary sewer, storm drainage, and water main infrastructure as recommended in completed studies.
- Status: Design in 2023
- Construction: 2024-2025
- Contact: Mitch Mergen | mmergen@stockwellengineers.com

9. Westside Sanitary Sewer Extension - Phase 2

- Overview: The installation of this trunk sewer line will support future growth on the west side of Harrisburg.
- Status: Design in 2022-2023
- Construction: 2024-2025
- Contact: Mitch Mergen | mmergen@stockwellengineers.com

